Table 1. CSO Project Progress in 2001

			Status as of December 31, 2000			Current Status		
Contract	CSO Projects	IN DESIGN	IN CONSTRUCTION	COMPLETE	IN DESIGN	IN CONSTRUCITON	COMPLETE	
North Dorchester Bay and Reserved Channel	North Dorchester Bay Conduit	on hold			*			
	Reserved Channel Conduit	on hold			*			
	Reserved Channel CSO Facility	on hold			*			
Hydraulic Relief Projects	CAM005 Relief			\checkmark			\checkmark	
	BOS017 Relief			~			\checkmark	
East Boston Branch Sewer Relief					\checkmark			
Fort Pt. Channel and BOS019 Storage	Fort Point Channel Storage	Start 7/02			Start 7/02			
	BOS019 Storage Conduit	Start 7/02			Start 7/02			
Chelsea Relief Sewers	Chelsea Trunk Sewer Relief			\checkmark			\checkmark	
	Chelsea Branch Sewer Relief		\checkmark				\checkmark	
	CHE008 Outfall Repairs		\checkmark				\checkmark	
Union Park Detention/Treatment Facility		 ✓ 			✓			
CSO Facility Upgrades and MWRA Floatables	Cottage Farm Upgrade			✓			\checkmark	
	Prison Point Upgrade		\checkmark				 ✓ 	
	Commercial Point Upgrade		\checkmark				✓	
	Fox Point Upgrade		\checkmark				✓	
	Somerville-Marginal Upgrade		\checkmark				✓	
	MWRA Floatables and Closings			+			+	
South Dorchester Bay Sewer Separation		 ✓ 	✓		✓	✓		
Stony Brook Sewer Separation		 ✓ 	\checkmark		\checkmark	√		
Neponset River Sewer Separation				\checkmark			\checkmark	
Constitution Beach Sewer Separation				\checkmark			\checkmark	
Somerville Baffle Manhole Separation		1		\checkmark			\checkmark	
Cambridge Sewer Separation		✓			 ✓ 	\checkmark		
Region-wide Floatables Control and Outfall Closings		\checkmark	\checkmark		\checkmark	\checkmark		

* Design suspended; project reassessment underway.
 + MWRA is seeking regulatory approvals of plan changes; additional construction may not be required.